

GOVERNMENT OF PUDUCHERRY
PROJECT INFORMATION SHEET
POWER SYSTEM DEVELOPMENT FUND PROJECT

Name of the Department: Electricity Department, Puducherry

As on 15-10-2019

1	Name of the Project/Survey/Study	Renovation and Upgradation of protection & control systems of grid connected substations
2	Objectives:	Upgradation of existing static relays & replacement of old equipments at Villianur and Bahour 230/110 KV Sub-stations to ensure grid security through protection by numerical relays as required by Grid codes.
3	Steering Committee of Government of India Approval	No. 10/1/2014-OM dt. 04-Aug'2015
4	Approval of Government of Puducherry	G.O Ms. No. 25 dt.13/01/2016
5	Project Cost (Rs. In Crores):	
	(a) Government of India	Rs. 9.50 crores (Grant)
	(b) Government of Puducherry	Budgetary provision made in FY 19-20
	Total (a+b)	Rs.10.56 crores
6	Terms & Conditions of sanction	90% of project cost is grant. 10% shall be borne by Govt. of Puducherry.
7	Installments of grant released by Govt. of India	Rs. 95.00 lakhs (disbursed on 01-06-2017) Rs. 75.50 lakhs (disbursed on 18-07-2019)
8	Total Amount received	Rs. 170.50 lakhs
9	Amount so far incurred	Rs. 170.50 lakhs
10	Balance available	Nil
11	Project completion period	June'2019 (Request made for extension of time upto Oct'2020)
12	Present status	On- going
Sl.no	Details of works	Present Status
1	Replacement of Battery Bank in the sub-station	Work Completed
2	Control & Relay Panel for 230KV Villianur&Bahour Auto SS	Revised Work order amount Rs.3.955 crores. Work completed in Bahour Auto SS. Work under progress in Villianur Auto SS.
3	Switch Yard equipments for 230KV Villianur Auto SS	First Tender already floated has been cancelled due to administrative reasons. Re-tender floated on 21-05-2019. Tender opened and L1 bidder finalized. Proposal seeking approval of the Govt. for award of work to the L1 bidder at an estimated cost of Rs.3.994 Crores for the quantity approved in the DPR will be sent shortly.
4	Switch Yard equipments for 230KV Bahour Auto SS	Work order issued on 30-09-2019 for an amount of Rs. 1.187 crores

Government of Puducherry, Electricity Department

As on 15-10-2019

POWER SYSTEM DEVELOPMENT FUND PROJECT STATUS REPORT

POWER SYSTEM DEVELOPMENT FUND PROJECT STATUS REPORT																																																	
		2016			2017												2018												2019												2020								
SL. NO	Description of work	Oct	Nov	Dec	Jan	Feb	Mar	Apl	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apl	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
1	Design, supply, erection, testing and commissioning of 230 KV & 110KV C&R panels, SAS and PLCC equipments at Villianur & Bahour 230 KV substations. Rs.395.52 lks																																																
	NIT and PRE BID MEETING	X																																															
	TENDER OPENING		X																																														
	TECHNICAL EVALUATION				X																																												
	FINANCIAL EVALUATION								X																																								
	SANCTION OF THE GOVT													X																																			
	AWARD OF WORK														X																																		
	APPROVAL OF DRAWINGS																																																
	SUPPLY OF MATERIALS																																																
ERECTION & COMMISSIONING																																																	
2	Design, supply, erection, testing and commissioning of Battery bank at Villianur & Bahour 230 KV substations. Rs. 23.721 lks																																																
	NIT and PRE BID MEETING																																																
	TENDER OPENING																																																
	TECHNICAL EVALUATION																																																
	FINANCIAL EVALUATION																																																
	SANCTION OF THE GOVT																																																
	AWARD OF WORK																																																
	APPROVAL OF DRAWINGS																																																
	SUPPLY OF MATERIALS																																																
ERECTION & COMMISSIONING																																																	

EDP-DIV-6:
Work completed in Bahour Auto SS. 90%
work completed in Villianur Auto SS

EDP-DIV-6:
Work completed

EDP-DIV-6:
Work completed in Bahour Auto SS. 90%
work completed in Villianur Auto SS

EDP-DIV-6:
Work completed

