

PENDING PROJECT NAME UNDER IMPLEMENTATION AS ON 12.09.2018	TOTAL AMOUNT SANCTIONED ON	REASON FOR DELAY, IF ANY	LAST VISIT BY EE
R-APDRP PART A – SCADA/DMA	Date of sanction by GOI : 08.02.2013 Date of Sanction by GoP: 19.11.2014 Project Cost : Rs. 13.89 Crores Original Project Completion date: August 2018 Revised date : March 2019	Delay due to non- readiness of Scada enablers to be provided under R- APDRP Part B	12.09.2018
	Amount received as loan = Rs. 4.167 Crores as 1 st installment		
	Amount spent so far = Rs. 3.764 Crores		

PENDING PROJECT NAME UNDER IMPLEMENTATION AS ON 12.09.2018	TOTAL AMOUNT SANCTIONED ON	REASON FOR DELAY, IF ANY	LAST VISIT BY EE
SMART GRID PILOT PROJECT	Date of sanction by GOI : 08.02.2013 Date of Sanction by GoP: 04.03.2016 Project Cost : Rs. 33.83 Crores Original Project Completion date: November 2018 Revised date : March 2019	Delay in getting BIS certification for meters and Delay due to obtaining approval of govt. for FAT and release of 1 st payment	12.09.2018
	Amount received as Grant = Rs.8.88 Crores as 1 st and 2 nd installment of MoP share of the project.		
	Amount spent so far = Rs. 6.04 Crores		