

Pending project name under implementation as on 06-09-2018	Total amount sanctioned on	Reason for delay or in time	Last visit by EE
Restructured Accelerated Power Development and Reforms Project R-APDRP (PART-B)	Date of sanction by GOI : 08-03-2013 Date of sanction by GOP : 27-12-2013 Project Cost (Rs. in Crores): Rs. 84.78 Crs.	MOP GOI granted Time extension for work completion upto March 2019 and Account closure upto September 2019	9/5/2018
	Rs. 21.195 Crore From Govt Of India By Availing Loan From Power Finance Corporation	<u>Reason for time over run:</u>	
	Rs 63.585 Crore AS COUNTERPART FUND BY AVAILING LOAN FROM PFC	In Puducherry town major part of the distribution system is at 22 KV. In rest of the country the distribution voltage level is 11 KV. Due to this unique system voltage, the manufacturers are very meagre to supply 22kv distribution network equipment's	
		Further, the quantity is also very meagre and therefore sufficient offers have not been received which has resulted in retender. In some cases retender has to be done three times.	
		Due to land dispute the establishment of the Lawspet 110/22KV substation has been stalled.	

Pending project name under implementation as on 06-09-2018	Total amount sanctioned on	Reason for delay or in time	Last visit by EE
<i>Renovation and Up gradation of protection and control systems of Grid connected substation under Power system Development Fund</i>	Steering committee of Government of India Approved on 04-08-02015 Approval of GOP : 13-01-2016 Sanctioned Project cost : Rs 10.56 crores PSDF Grant : Rs. 9.50 crores Govt. of Puducherry Budgetary provision : Rs 1.06 Crores	Time consumed for accord of Government sanction for award of work and tendering process due to Administrative procedures. To be complete by June 2019	Battery Bank commissioned at Villianur and Bahour Auto SS during January 2018. Indoor C&R up gradation Work yet to be started.